

Rajpur-Sonarpur Municipality



February & April, 2018

www.rajpursonarpurmunicipality.in

Page-8

Comprehensive Water Supply Scheme under AMRUT

Works for Phase – I of water supply project within Rajpur Sonarpur Municipality under AMRUT is carried out under the astute supervision of KMDA.

Sl. No.	Name of Components	Present Status
1.	WTP i/c 3.6 MG Capacity CWR	Work order issued. Work will be commenced soon.
2.	UGR – 2 Nos.	
(i)	1.25 MG at Ward – 8.	(i) Structural work of substation building completed. (ii) 50% of roof casting of UGR completed.
(ii)	0.40 MG at Ward – 4.	Work order issued. Work will be commenced soon.
3.	Rising Main	
(i)	Dia: 750 mm to 350 mm; UGR 3 to ESR 13,15,17 (Ward – 08, 16, 17, 18, 19, 20 and 23)	(a) From Future Engineering College to Bose Pukur SBI ATM via Mission Pally completed except MS bent. (b) Sakher Bazar More to Subhas Gram Station Road (dia – 450 mm). (c) Sakher Bazar to ESR at Ward 20 completed (350 mm). (d) Madhur Milan Sangha at Ward 18 to border of Ward 17 and 18 completed except MS bent.
(ii)	Dia: 600 mm; UGR 2 to UGR 4 (Ward – 31, 4, 6, 7, 27)	(a) From Peyarabagan (Ward 31) to Kamalgazi Bazar, Flyover except PWD road. (b) From Flyover end to Kandarpapur More (Bye Pass). (c) Boalia Bazar to Jalpool (upto Rail line) (d) From Jalpool (after rail line) to UGR – 4 (Ward – 4)

Sl. No.	Name of Components	Present Status
(iii)	Dia: 750 mm to 350 mm; UGR 3 to ESR 12 (Ward – 27)	ESR at Ward 27 to Karbala completed (350 mm dia). PWD
(iv)	Dia: 450, 350 & 300 mm; (ESR – 1, 2, 5, 6) (Ward – 06, 28, 29, 30)	ESR at Ward 29 to near ESR at Ward 28 (350 mm) completed.
(v)	Dia: 350 mm; (ESR – 16) (Ward – 21) Sakher Bazar More	Work will be started soon after getting permission from PWD. PWD (Roads) & Rail.
(vi)	Dia: 350 mm; (ESR – 14) (Ward – 15, 16/17) Bose Pukur More	Laying complete at Ward 15.
(vii)	UGR 2 to Ward 34, 35	Pipe laying i/c temporary road restoration completed.
(viii)	UGR 2 (W-31) to UGR 3 (W-08)	Future Engineering College to HP Petrol Pump (1000 mm dia). Peyara Bagan to Lebu Tala More completed (1000 mm dia).
4.	ESR	
(i)	Ward – 4, ESR - 20	Work will be started soon. (Earth filling)
(ii)	Ward – 15, ESR - 14	Vertical wall of top dome.
(iii)	Ward – 20, ESR - 15	Top dome completed. Outside plastering is on progress.
(iv)	Ward – 21, ESR - 16	Path way for top dome is in progress.
(v)	Ward – 23, ESR – 17	Land development work completed. Work will be started soon. Soil test done.
(vi)	Ward – 27, ESR – 10	Land development work completed. Work will be started soon. Soil test done.
(vii)	Ward – 29, ESR – 12	Work started. 1 no. RCC pile casting completed.
(viii)	Ward – 30, ESR – 6	Soil test done.
(ix)	Ward – 31, ESR – 3	Work will be started soon. Waiting for soil test report.
(x)	Ward – 34, ESR - 8	2 nd lift of vertical wall (upto 2.5 m) completed.
(xi)	Ward – 35, ESR - 9	Inside IPS of Tank up to HWL.

On behalf of this Municipality, KMDA prepared and submitted DPR for Phase-II works for approval. This, largely, contains proposal for intake jetty at Bhut Ghat, near BNR, Kolkata, laying of raw water transmission main upto WTP at Ward 31, construction of 8 nos. ESRs, laying of rising main and other allied works.

Regular monitoring is being carried out by this Municipality for the smooth progress of work. Frequent meetings are being arranged with KMDA officials.

Repairing and Renovation of Existing Parks under AMRUT

Park at Ward No. 17 is presently functioning. Renovation works for parks at Ward No. 12 already completed and will be inaugurated soon. Renovation works for parks at Ward No. 28 will be completed very soon.

Tender already opened for four parks under AMRUT 2017-18 at Ward No. 3, 14, 26 and 33. Tender of parks at Ward No. 03 and 14 placed before SLTC for approval and for Ward No. 26 and 33, re-tender process initiated.

Green City Mission

Under Green City Mission Project Municipality got approval for erection of CC TV, solar lighting system, mini MAST and street lighting with LED lights. Fixing of 25 Watt LED street lighting, 10 m. high LED MAST and erection of solar system already completed. Works for installation of CC TV is presently in progress. Administrative approval was sought for Rs. 1,36,79,598/- out of which already Rs. 68,39,799/- allotted. Utilisation Certificate already submitted.

National Urban Health Mission

Construction of new health centers under NUHM at Ward No. 21 is completed. At Ward No. 35 work is in full swing and expected to be completed within August, 2018. At Ward No. 12 works are expected to be completed within October, 2018 and at Ward No. 05 within May, 2018.

At Rajpur Matri Sadan repairing works are progressing in full swing and expected to be completed within two months.

NULM

Task Force Committee Meeting under NULM was held on 13/03/2018 at the Chamber of Hon'ble Chairman, Rajpur-Sonarpur Municipality



Employment Skill Training & Placement (EST&P) under NULM at Rajpur-Sonarpur Municipality

Basic Beauty and Hair Dressing Training (Bridal Make-up Sessions) Course at Sonarpur and Mahamayatala Local Municipal Office.



(তত্ত্ব সাজানোও শেখানো হচ্ছে)



Practical Classes of Operation and Maintenance of Clinical Equipments under EST&P, NULM at Rajpur-Sonarpur Municipality





Yoga Classes under EST&P, NULM at Rajpur-Sonarpur Municipality



Nursing Aides Classes under EST&P, NULM at Rajpur-Sonarpur Municipality



An Interview for MSY under WB SC ST & OBC Dev. & Fin. Corpn. was held on 26/03/2018 at CLC, Rajpur-Sonarpur Municipality.



Minority Group Loan Form Fillup for Minority Self-Help Groups (SHGs) in Ward No - 8 in presence of respective ward Councillor, FO, WBMDFC, CMM and CO



**Last day of Kreta Suraksha Mela at Netaji Indore Stadium
Today (14/03/2018) Annual Physical Verification Process of Pension Holders (IGNOAPS/IGNWPS/IGNDPS) under NSAP Scheme in presence of respective Ward Councillor, CMM & CO, RO Member**

Swasthyasathi Programme implementation in Rajpur Sonarpur Municipality

Swasthyasathi, the Dream Scheme of Honorable Chief Minister Smt. Mamata Banerjee implemented by NULM Department of Rajpur Sonarpur Municipality for the last one year.

2nd phase enrolment (18/11/17-28/11/17) and 3rd phase enrolment (22/2/17-27/2/17) done successfully in 5 local offices. Total 8530 Cards distributed in these two phases. Mainly Municipality staffs received cards in 3rd phase.

