

Rajpur-Sonarpur Municipality



December, 2017

www.rajpursonarpurmunicipality.in

Page-4

Comprehensive Water Supply Scheme under AMRUT

Works for Phase – I of water supply project within Rajpur Sonarpur Municipality under AMRUT is carried out under the astute supervision of KMDA.

Sl. No.	Name of Components	Present Status
1.	WTP i/c 3.6 MG Capacity CWR	Retendering in progress.
2.	UGR – 2 Nos.	
(i)	1.25 MG at Ward – 8.	(i) Basement of UGR completed. (ii) Average 60% of vertical wall at basement completed.
(ii)	0.40 MG at Ward – 4.	Retendering in progress.
3.	Rising Main	
(i)	Dia: 750 mm to 350 mm; UGR 3 to ESR 13,15,17 (Ward – 17, 20, 23)	(a) R K Pally to Bose Pukur More (dia – 750 mm) completed except 500 m PWD road. (b) Sakher Bazar More to Subhas Gram Station Road (dia – 450 mm). (c) Sakher Bazar to ESR at Ward 20 completed (350 mm). (d) Madhur Milan Sangha at Ward 18 to border of Ward 17 and 18.
(ii)	Dia: 600 mm; UGR 2 to UGR 4 (Ward – 31, 4, 6, 7, 27)	(a) From Peyarabagan (Ward 31) to Kamalgazi Bazar, Flyover except PWD road. (b) From Flyover end to Kandarpapur More (Bye Pass). (c) Boalia Bazar to Jalpool (upto Rail line) (d) From Jalpool (after rail line) to UGR – 4 (Ward – 4)

Sl. No.	Name of Components	Present Status
(iii)	Dia: 750 mm to 350 mm; UGR 3 to ESR 12 (Ward – 27)	ESR at Ward 27 to Sports Complex.
(iv)	Dia: 450, 350 & 300 mm; (ESR – 1, 2, 5, 6) (Ward – 06, 28, 29, 30)	ESR at Ward 29 to near ESR at Ward 28 (350 mm)
(v)	Dia: 350 mm; (ESR – 16) (Ward – 21) Sakher Bazar More	Work will be started soon after getting permission from PWD.
(vi)	Dia: 350 mm; (ESR – 14) (Ward – 15) Bose Pukur More	Laying complete.
(vii)	UGR 2 to Ward 34, 35	(i) From Ward 31 to Mohan Brick Field (450 mm). (ii) From Ward 35 to Ward 34 (300 mm).
(viii)	UGR 2 to UGR 3	1000 mm dia pipe to be laid soon after getting permission from PWD.
4.	ESR	
(i)	Ward – 4, ESR - 20	Work will be started soon.
(ii)	Ward – 15, ESR - 14	Up to 5 th bracing completed.
(iii)	Ward – 20, ESR - 15	Vertical wall up to 2.20 m height of top dome completed.
(iv)	Ward – 21, ESR - 16	Up to 5 th bracing completed.
(v)	Ward – 23, ESR – 17	Land development work will be started soon.
(vi)	Ward – 27, ESR – 10	Land development work in progress (40% completed).
(vii)	Ward – 29, ESR – 12	Land development work in progress (60% completed).
(viii)	Ward – 30, ESR – 6	Land development work completed. The tender done by KMDA is under SLTC.
(ix)	Ward – 31, ESR – 3	Work not started due to WTP tender process not completed.
(x)	Ward – 34, ESR - 8	Fifth bracing level completed.
(xi)	Ward – 35, ESR - 9	Vertical wall almost 80% completed.

On behalf of this Municipality, KMDA prepared and submitted DPR for Phase-II works for approval. This, largely, contains proposal for intake jetty at Bhut Ghat, near BNR, Kolkata, laying of raw water transmission main upto WTP at Ward 31, construction of 8 nos. ESRs, laying of rising main and other allied works.

Regular monitoring is being carried out by this Municipality for the smooth progress of work. Frequent meetings are being arranged with KMDA officials.

Repairing and Renovation of Existing Parks under AMRUT

Work order issued for renovation of existing parks at - (i) Nabarun Sangha Park (Nandan Colony) at Ward 17, (ii) Model Town Park at Ward 28 and (ii) Natun Pally Park at Ward 12. Renovation work of park at Ward 17 is almost completed and will be inaugurated soon. Work just started at Ward 12 and 28.

DPR for upgradation of four parks under AMRUT 2017-18 at Ward No. 3, 14, 26 and 33 already approved by SLTC which will be tendered shortly.

Green City Mission

Under Green City Mission Project Municipality got approval for erection of CC TV, solar lighting system, mini MAST and street lighting with LED lights. Administrative approval was sought for Rs. 1,36,79,598/- out of which already Rs. 68,39,799/- allotted. Fixing of 25 Watt LED street lighting already completed. For 10 m. high LED MAST, 80% work completed. For Solar System, tender floated and technical bid opened. Work order will be issued soon after opening of financial bid.

National Urban Health Mission

Construction of new health centers under NUHM at Ward No. 35, 21 and 5 are in full swing. At ward no. 5 and 21, brick works are almost done. Plastering work is in progress.

At Ward 12, work will commence soon. Repairing work at ESOPD Building and renovation of Matri Sadan Building just started.

Foundation Stone Laying Ceremony of Shelter for Urban Homeless (SUH)

To provide Shelter for Urban Homeless (SUH) of Rajpur Sonarpur Municipality, Foundation stone laying ceremony was held on 09/12/2017 in 22 no. Ward with the August presence of Chairman, Vice Chairman, CIC (NULM), Councilor of 22 No. ward and Engineer of Municipal Affairs. Departmental Staffs of NULM and PWD were also present on the occasion.

Event started with Puja and then importance of the shelter for the Homeless people of this Municipality was rightly described by the Chairman, Vice Chairman, CIC (NULM), Councilor of 22 No. ward and Engineer of Municipal Affairs. It will be a four storied building with separate living arrangements for Homeless Male, Female, Handicapped persons and Couples.

