

# Rajpur-Sonarpur Municipality



AUGUST, 2021

[www.rajpursonarpurmunicipality.in](http://www.rajpursonarpurmunicipality.in)

Pages-10

## Comprehensive Water Supply Scheme under AMRUT

### Phase I

All 11 nos. ESR (elevated service reservoir) pertain to Phase I of the AMRUT Project are ready at Ward No. 04, 15, 20, 21, 23, 27, 29, 30, 31, 34 and 35.

Laying of rising main over the whole Municipal area under Phase I also 95% completed.

There is a water treatment plant of capacity 124 MLD including clear water reservoir under construction at Peyarabagan, Ward 31 and overall progress is about 85%. Two underground reservoirs at Ward No. 04 and 08 are completed.



Elevated Service Reservoir at Ward No. 34



Under Ground Reservoir at Ward No. 08

## **Phase II**

Municipality is glad to announce that the DPR for Phase-II works amounting to about Rs. 288 Crore prepared by KMDA has been approved by the Competent Authority. There are proposal of 8 nos. ESR, approximately 11.04 KM rising main and above all 185 MLD capacity intake jetty and approximately 17.00 KM long raw water transmission main. Raw water transmission network consists of 3 different diameter DI pipe – 1600 mm dia for 16.0 km, 1400 mm dia for 600 m and 1200 mm dia for 900 mm.

Construction work of intake jetty at Bhootghat near BNR already started. Regarding laying of 1600 mm dia raw water transmission main within Kolkata Port Trust Area (KoPT), KMDA got the requisite permission on payment of certain fees to KoPT. Laying work will be started very soon. For a few stretch, latest trench less technology i.e. micro tunneling method will be adopted. Along the Tolly Nallah, to facilitate laying of pipe line, piling work for construction of pedestal already started and progressing in full swing. Out of the 8 nos ESRs, work already started at Ward Nos. 11, 12 and 17.











## Housing for All

Pradhan Mantri Awas Yojana (PMAY) aims at Providing Housing for All (HFA) by 2022 when the Nation Complete 75 years of its independence.

The Mission seeks to address the housing requirement of urban poor including slum dwellers through (i)“In Situ” Slum Redevelopment, (ii) Affordable Housing through credit linked subsidy, (iii) affordable Housing in partnership and (iv) subsidy for beneficiary led individual house. Under the mission, beneficiaries can take advantage under one component only.

We have projected almost 13000 beneficiaries among 178 slums in 6 years. Many slums have been selected for the year of 2015-16, 2017-18, 2019-20 & 2020-21 with Total beneficiaries of 2600. Cost of each dwelling unit is Rs. 3.68 Lakhs as per relevant department & P.W.D. schedule of rates.

Dwelling units consist of 2 rooms, kitchen & bathroom with the area of 339 Sq feet.

Dwelling Units of 2015-16 almost come to an end, we have also submitted the DRP of 2019-20, & 2020-2021 and the amount have already sanctioned. The project is expected to initiate within a short time



Pradhan Mantri  
Awas Yojana

Pradhan Mantri Awas Yojana (PMAY) aims at Providing Housing for All (HFA) by 2022 when the Nation Complete 75 years of its independence.

The urban homeless persons contribute to the economy of the cities and thus the Nation as cheap labour in the informal sector; yet they live with no shelter or social security .The urban homeless service with many challenges like no access to elementary Public Services such as health, education, food, water and sanitation.Pradhan Mantri Awas Yojana (PMAY) also aims at providing a pucca house to every family with water connection, toilet facilities, 24 X 7 electricity supply and access.

Raipur Sonarpur Municipality is one of the fastest growing urban local bodies of Kolkata Metropolitan Area along with its population 4, 23724.

In 2015 the dream project “Housing for all “have been launched in our Municipality, after the intensive survey work the database for urban poor have been prepared. In the 1<sup>st</sup> (2015-2016) phase the total beneficiaries of this project are 1012.All the documentation part have been completed and presently the municipality is in the constructional phase.

Presently we are working simultaneously in two financial year2015-16 & 2017-18.

We have submitted the DPR of 2019-20 & 2020-21.

**Progress Report At A Glance:**

### **Year 2015-16**

Foundation Stage: 867  
Lintel Stage : 863  
Roof Stage : 779  
Complete : 780

### **Year 2017-18**

Foundation Stage : 240  
Lintel Stage : 185  
Roof Stage : 106  
Complete : 150

### **Housing for All 2019-20**

Total number of beneficiary 667.

We have already started collecting files and checking necessary documents.

Non Started gio tagging has just started.

### **Housing For All 2020-21**

Total Number Of beneficiary 253

DPR submitted

Fund not yet received

### **Picture of the constructional Phase:**

**Foundation:**



**Roof :**





**Complete Level:**

